Original/Duplicate/Triplicate

EXTENSION OF TIME PROPOSAL

1	Name of work	Road development & Asphalting Works at Singapura paradise Road in Kumbenagara Ward-11
2	Amount of Work Portion	19.99 Lakhs
3	Estimated Cost	19.99 Lakhs
4	Name of contractor	N. Keerthi
5	Agreement No.	57/15-16, Dt: 29/04/15
6	No. and date under which work order issued	57/15-16, Dt: 29/04/15
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	27-6-2015
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	80 %
13	Work carried out during 2nd extension	20 %
14	Time now applied for	34 Days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB Work have been taken on ~~work spot~~ Appeal for pre AEE appln
22	Remarks of the EE with the daily rate of penalty proposed	penalty has be Imposed
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92